

**Chippewa Valley School  
Summer Construction Update  
July 22, 2024**

***“PARDON OUR DUST”***

**Moving**

- Palmer Moving is scheduled to move all the furniture back in place at Fox Elementary after the flooring replacement is complete this month.

**Masonry Work**

- Chippewa Valley 9<sup>th</sup> Grade Center – BNE is scheduled to build the masonry half walls for the secure entrance upgrades this month.
- Sequoyah & Shawnee Elementary – BNE has begun masonry work related to the secure entrance relocation this month. New wall builds will be complete at Sequoyah this week and new work will begin at Shawnee the following day.

**General Trades**

- Chippewa Valley High – BJ Construction is scheduled to start installing tile in the toilet rooms this month and install toilet accessories in August.
- Construction Solutions is delivering and installing door frames for the secure entry projects at Shawnee and Sequoyah Elementary
- Construction Solutions will be delivering door frames for the secure entry upgrades at CVHS 9<sup>th</sup> Grade Center and DHS 9<sup>th</sup> Grade Center.
- BJ Construction installed metal studs for new walls related to secure entries at CVHS 9<sup>th</sup> Grade Center and DHS 9<sup>th</sup> grade center. Parts of door frames were installed this week.
- Clinton Valley Elementary – BJ Construction completed demolition for the classroom mechanical equipment upgrades. Drywall and mud have been completed.
- BJ Construction is scheduled to install safety rails around the rooftop mechanical units at Algonquin and Administration Building at the end of summer.
- Eideas repainted the kitchen serving area walls and frames at Sequoyah and Shawnee Elementary.

**Roofing Work**

- Superior Services is scheduled for roofing work related to mechanical unit replacement at Algonquin Middle School, Chippewa Valley High School, Mohegan High School, and the Administration Building this summer. Units have been delivered to Mohegan and the administration building; units were lifted today and are ready for mechanical work.
- Superior Services has completed roofing work at Chippewa Valley 9<sup>th</sup> Grade Center. Finishing details will be completed when mechanical units are in place.
- Superior Services has completed roof installation of the MISD wing and front section at Sequoyah Elementary.

**Aluminum Entrance & Glazing**

- Roseville Glass is scheduled to begin construction for the secure entrance upgrades at Chippewa Valley 9<sup>th</sup> Grade and Dakota High School 9<sup>th</sup> grades Centers this month.
- Roseville Glass is scheduled for construction of the secure entrance upgrades at Sequoyah and Shawnee Elementary this month.

### **Flooring**

- Clinton Valley Elementary – FloorCraft has begun corridor flooring removal and is scheduled for select floor patch work for new classroom mechanical replacements this month. Corridor flooring replacement will follow the classroom mechanical unit replacement.
- Fox Elementary – FloorCraft is continuing with replacing all the carpet & vinyl flooring on schedule. The classroom wings are complete. Work is scheduled to be completed at the end of this month.
- Ojibwa Elementary – FloorCraft is continuing with replacing all carpet & vinyl flooring on schedule. Work is scheduled to be completed at the end of the month.
- Cheyenne Elementary – FloorCraft is continuing to replace all carpet & vinyl flooring. Work is scheduled to be complete at the end of July.
- Mohawk Elementary – FloorCraft is scheduled to install the new gym floor later this month.
- Ottawa Elementary – FloorCraft is scheduled to install the new cafeteria flooring in August.
- Omega is scheduled to install new flooring for the secure entry upgrades at Shawnee and Sequoyah in early August.

### **Dakota Indoor Track**

- Dynamic Sports has delivered materials for the indoor track resurfacing and will start installation by the end of July.

### **Dakota Auditorium**

- Irwin Seating will be finishing seat installation this week.

### **CVHS Elevator**

- Lardner is continuing to make upgrades to the existing elevator. Work is scheduled to be completed by the end of this month.

### **Mechanical Work**

- Clinton Valley Elementary – Contrast Mechanical is scheduled to finish setting the new classroom units by early August. Final connections and start-up are scheduled mid-August.
- Contrast Mechanical has completed replacement of roof top mechanical units at Algonquin Middle, Mohegan High, Chippewa Valley High School, and Administration Building this summer.
- Chippewa Valley 9<sup>th</sup> Grade Center – Contrast is continuing work on the new boiler system.
- Watson Brothers is continuing mechanical work related to the secure entry upgrades at Sequoyah and Shawnee Elementary this summer. They have completed saw cutting of the floor to proceed with new plumbing for the toilet room relocations.
- Watson Brothers is scheduled for mechanical work related to the secure entry upgrades at Dakota 9<sup>th</sup> Grade and Chippewa Valley 9<sup>th</sup> Grade Centers this summer. They delivered fire protection materials to sites this week. Piping has been completed and fixtures will be installed when new work is completed.
- Contrast Mechanical set the new cooling unit at Chippewa Valley High school pool this summer. The new unit is being hooked up.
- The chillers at Cheyenne Elementary are on schedule to be replaced this summer.

### **Electrical Work**

- Clinton Valley Elementary – DeHondt is on schedule with electrical work related to mechanical upgrades this summer. They have begun connecting units in classrooms.
- DeHondt is scheduled for electrical work related to roof top mechanical equipment replacement at Algonquin, Mohegan, Chippewa Valley High School, and the Administration Building this summer. They have begun at all buildings.
- DeHondt installed new electrical plugs at Wyandot kitchen and is scheduled for plugs at Miami kitchen next week.

- Great Lakes Power & Lighting is on schedule with electrical work related to the secure entries at Dakota and Chippewa Valley 9<sup>th</sup> Grade Centers this summer.
- Great Lakes Power & Lighting is continuing with electrical work related to the secure entries at Sequoyah and Shawnee Elementary this summer.
- Innovative Energy Controls is scheduled to install the generators at the Administration Building as soon as they arrive around the end of the year.

**Site Work**

- Wyandot Middle – T&M Asphalt has completed concrete curb installation. Paving will start this week. They are scheduled to begin upgrades to the detention pond at the east end of the site this month.