

**Chippewa Valley School
Summer Construction Update
July 5, 2024**

“PARDON OUR DUST”

Moving

- Palmer Moving is scheduled to move furniture back in place at Fox Elementary at the end of July, after the flooring replacement is complete.

Masonry Work

- Chippewa Valley 9th Grade Center – BNE is scheduled to build masonry knee walls for the secure entrance upgrades this month.
- Sequoyah & Shawnee Elementary – BNE has begun masonry work related to the secure entrance relocation this month. Demolition is complete at both schools. New wall builds have begun at Sequoyah and are scheduled for Shawnee in the coming weeks.

General Trades

- Chippewa Valley High – BJ Construction has completed demolition for the upgrades of 2 toilet rooms.
- Construction Solutions is complete with demolition for secure entry upgrades at Sequoyah and Shawnee Elementary Schools.
- Construction Solutions has completed ceiling demolition to prepare to add walls and doors for the secure entry upgrades at CVHS 9th Grade Center and DHS 9th Grade Center.
- BJ Construction installed metal studs for new walls related to secure entries at CVHS 9th Grade Center and DHS 9th grade center.
- Clinton Valley Elementary – BJ Construction completed demolition for the classroom mechanical equipment upgrades. Drywall and mud have started and are scheduled to be finished next week.
- BJ Construction is scheduled to install safety rails around the rooftop mechanical units at Algonquin and Administration Building at the end of summer.
- Eideas repainted the kitchen serving area walls and frames at Sequoyah and Shawnee Elementary.

Roofing Work

- Superior Services is scheduled for roofing work related to mechanical unit replacement at Algonquin Middle School, Chippewa Valley High School, Mohegan High School, and the Administration Building this summer. Units have been delivered to Mohegan and the administration building.
- Superior Services has delivered roofing material to Chippewa Valley 9th Grade Center and started work. Work is scheduled to be complete by the end of the month.
- Superior Services has completed roof installation of the MISD wing and front section at Sequoyah Elementary.

Aluminum Entrance & Glazing

- Roseville Glass is scheduled to begin construction for the secure entrance upgrades at Chippewa Valley 9th Grade and Dakota High School 9th grades Centers in this month.
- Roseville Glass is scheduled for construction of the secure entrance upgrades at Sequoyah and Shawnee Elementary this month.

Flooring

- Clinton Vally Elementary – FloorCraft has begun corridor flooring removal and is scheduled for select floor patch work for new classroom mechanical replacements this month. Corridor flooring replacement will follow the classroom mechanical unit replacement.
- Fox Elementary – FloorCraft is continuing with replacing all the carpet & vinyl flooring on schedule. The classroom wings are complete. Work is scheduled to be completed at the end of this month.
- Ojibwa Elementary – FloorCraft is continuing with replacing all carpet & vinyl flooring on schedule. The second floor is complete. Work is scheduled to be completed at the end of the month.
- Cheyenne Elementary – FloorCraft is scheduled to replace all carpet & vinyl flooring. They began removal and installation of flooring in the kindergarten wing. Work is scheduled to be completed at the end of July. The kindergarten wing is complete.
- Mohawk Elementary – FloorCraft has completed removal of the gym floor. Installation is scheduled for later this month.
- Ottawa Elementary – FloorCraft has completed flooring replacement in the media center and music room. Demolition is complete in the cafeteria. Installation is scheduled for later this month when material arrives.
- Omega has completed flooring demolition related to the secure entry upgrades at Sequoyah and Shawnee Elementary. The installation of new flooring will start in early August.

Dakota Indoor Track

- Dynamic Sports is scheduled to resurface the indoor track this summer. Materials are scheduled to arrive at the school this month.

Dakota Auditorium

- Irwin Seating has completed the removal of the auditorium seating and is scheduled to install new seating later this month.
- AmMex Painting has resurfaced the floor under the auditorium seats

CVHS Elevator

- Lardner has begun to make upgrades to the existing elevator. Work is scheduled to be complete by the end of this month.

Mechanical Work

- Clinton Valley Elementary – Contrast Mechanical has completed demolition of classroom heating/cooling units. New units have arrived and are scheduled to be installed throughout this month. Final connections and start-up is scheduled for August.
- Contrast Mechanical is scheduled to replace roof top mechanical units at Algonquin Middle, Mohegan High, Chippewa Valley High School, and Administration Building this summer. The new units have been set at CVHS auto shop and Mohegan.
- Chippewa Valley 9th Grade Center – Contrast has removed the old boilers. The new boiler system will be installed this summer.
- Watson Brothers has started mechanical work related to the secure entry upgrades at Sequoyah and Shawnee Elementary this summer. They have completed saw cutting of the floor to proceed with new plumbing for the toilet room relocations.
- Watson Brothers is scheduled for mechanical work related to the secure entry upgrades at Dakota 9th Grade and Chippewa Valley 9th Grade Centers this summer. They delivered fire protection materials to sites this week.
- Contrast Mechanical is scheduled to replace the cooling unit at Chippewa Valley High school pool this summer. The new unit was set in place this week.
- The chillers at Cheyenne Elementary are on schedule to be replaced this summer.

Electrical Work

- Clinton Valley Elementary – DeHondt is on schedule with electrical work related to mechanical upgrades this summer.
- DeHondt is scheduled for electrical work related to roof top mechanical equipment replacement at Algonquin, Mohegan, Chippewa Valley High School, and the Administration Building this summer.
- DeHondt is scheduled to add electrical plugs at Wyandot & Miami kitchens.
- Great Lakes Power & Lighting is on schedule with electrical work related to the secure entries at Dakota and Chippewa Valley 9th Grade Centers this summer.
- Great Lakes Power & Lighting is continuing with electrical work related to the secure entries at Sequoyah and Shawnee Elementary this summer.
- Innovative Energy Controls has completed all prep work for the new emergency generators at the administration building. The generators are scheduled to arrive around the end of the year.

Site Work

- Wyandot Middle – T&M Asphalt has completed demolition of the main south parking lot. Curb installation will begin next week. They are scheduled to begin upgrades to the detention pond at the east end of the site this month.